



					<b>Report Date</b>	12/8/2017
					<b>Reporting Period</b>	FY18 Q2
						Sep-Dec
<b>Project Name</b>	RCC Major Renovations	<b>Project No.</b>	RCC1201 DC1			
<b>Start</b>	1/7/2017	<b>End</b>	8/11/2018			
<b>Project Description</b>	<b>GC/CM</b> WT Rich Co., Inc.					
Renovations to college buildings to include a new cafeteria and updated library in building 3, a new allied health center in building 4, general upgrades to buildings including additional bathrooms on the first floor, bathrooms renovations in building 2. The project will also include new windows at buildings 3 and 4.						
<b>MBE/WBE</b>		<b>Goal %</b>	<b>Workforce Goals</b>		<b>FY18 Hours Reported</b>	<b>FY18 Actual</b>
<b>ECC</b>	\$31,531,000.00	10.4%	<b>Minority</b>	15.3%	17,479	40.5%
<b>Goal \$</b>	\$3,279,224.00		<b>Female</b>	6.9%	2,600	6.0%
<b>Achieved to Date</b>			<b>FY18 Total Hours</b>		43,144	
<b>MBE</b>	\$954,235.00	3.0%	<b>FY17 Total Hours</b>		39,897	<b>FY17 Actual</b>
<b>WBE</b>	\$2,916,448.00	9.2%	<b>Minority</b>		9,716	24.4%
<b>Total</b>	\$3,870,683.00	12.3%	<b>Female</b>		1,567	3.9%
<b>Diverse Workforce and Contracting Efforts</b>						
<i>(Describe efforts to obtain or maintain a diverse workforce and any impediments to achieving goals)</i>						
<p>Female and Minority participation has been trending steady and some trades have added female/minority participation if the volume of work allows. Please note that the overall volume/scope of work for the current phase and upcoming phases is greatly reduced from the previous summer and Fall 2017 phases. There should be an expected decrease in overall workforce hours. The summer 2018 will again ramp back up as we bring the project towards substantial completion?</p> <p>The following contractors added female/minority participation for this report:</p> <ol style="list-style-type: none"> <li>1. W.T. Rich Co., Inc.</li> <li>2. Xcel Fire Protection doubled their minority participation for the month of September</li> <li>3. Griffin Electric added a women to their workforce and kept steady with their minority workforce</li> <li>4. John Egan added a women to their workforce</li> <li>5. GWV increased their minority workforce participation</li> <li>6. Angelini Plastering women and minority workforce participation stayed steady</li> <li>7. Capital Carpet added a women to their workforce for the past five (5) weeks</li> <li>8. Marmelo added and increased their women/minority workforce</li> </ol>						



					<b>Report Date</b>	12/8/2017
					<b>Reporting Period</b>	FY18 Q2 Sep-Dec
<b>Project Name</b>	RCC Energy Upgrades	<b>Project No.</b>	RCC1301E EC1			
<b>Start</b>	9/11/2016	<b>End</b>	11/30/2017			
<b>Project Description</b>				<b>GC/CM</b>	Ameresco	
Comprehensive energy project to include solar canopies and geothermal wells in parking lot 1. Other conservations measures such as a new energy management system, new lighting, new mechanical equipment, new water conservation measures in all 5 campus buildings.						
<b>MBE/WBE</b>		<b>Goal %</b>	<b>Workforce Goals</b>		<b>FY18 Hours Reported</b>	<b>FY18 Actual</b>
<b>ECC</b>	\$20,740,456.00	10.4%	<b>Minority</b>	15.3%	2,224	21.7%
<b>Goal \$</b>	\$2,157,007.42		<b>Female</b>	6.9%	379	3.7%
<b>Achieved to Date</b>			<b>FY18 Total Hours</b>		10,225	
<b>MBE</b>	\$1,712,346.00	8.3%	<b>FY17 Total Hours</b>		14,272	
<b>WBE</b>	\$970,982.00	4.7%	<b>Minority</b>		1,166	8.2%
<b>Total</b>	\$2,683,328.00	12.9%	<b>Female</b>		208	1.5%
<b>Diverse Workforce and Contracting Efforts</b>						
<i>(Describe efforts to obtain or maintain a diverse workforce and any impediments to achieving goals)</i>						

